

Harper Brothers Construction LLC

Project Title: Northpark Drive Overpass Project (T-1013)

Owner: Lake Houston Redevelopment Authority

HBC Job No: 2215

Date Prepared: 03/05/2025

Prepared By: Northpark Project Team



OPERATIONS		March							March							March						
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Work Location & Description	Crew	3/9	3/10	3/11	3/12	3/13	3/14	3/15	3/16	3/17	3/18	3/19	3/20	3/21	3/22	3/23	3/24	3/25	3/26	3/27	3/28	3/29
Complete 6X5 RCB/ Subgrade - WB Access Rd. in front of Culvers	HBC (Juan V)		X	X	X	X	X	X		X	X	X	X	X	X							
4x4 RCB Storm Sewer JB-24 to JB-25 (100 LF)	HBC (Juan V)																X	X	X	X	X	X
Install 7X6 RCB - EB Access Rd. from Sta. 504+62 to Sta. 500+00 (Option if Bore Plan is Not Approved)	HBC (Juan V)																X	X	X	X	X	X
Laterals off of 6x5-4x4 Trunkline 24"/30" (9 ea.) (30+68 - 42+25) - WB Access Rd.	HBC (Juan R)		X	X	X																	
Install Type C Inlets (11 ea.) - WB Access Rd.	HBC (Juan R)		X	X	X																	
EB Northpark Laterals/Inlets - Kingsmill to End of Project. (10 laterals)(low points 1st)	HBC (Juan R)					X	X	X		X	X	X	X	X	X		X	X	X	X	X	X
MUD Services on EB Northpark East of Kingsmill	HBC (Juan R)									X	X	X	X	X	X							
Prep subgrade from Sta. 214+00-Sta. 225+00 - WBFR Northpark	HBC (Lalo)				X																	
Cement Slurry from Sta. 214+00-Sta. 225+00 - WBFR Northpark (53 TN's)	HBC (Lalo)		X	X																		
CTB from Sta. 214+00-Sta. 225+00 - WBFR Northpark (1300 TN's)	HBC (Blade Crew)					X	X															
Fine Grade EB Access Rd. (Sta. 55+00 to Sta. 71+50)	HBC (Lalo)							X		X	X	X	X	X	X		X	X	X	X	X	X
Subgrade EBFR East of Anderson to Kingsmill.	HBC (Lalo)																X	X	X	X	X	X
Fast track Paving at WB in front of Culvers (Sta. 23+20 to Sta. 24+20)	(Paving Crew)																X					
Prime on WB Northpark	MC2									X												
Placing Bondbreaker on WBFR (Sta. 23+20 to Sta. 24+20) & (Sta. 214+00 to Sta. 225+00)	GMJ Asphalt										X											
Driveways and Sidewalks WB Northpark Shell to Chik-fil-a	Pinnacle									X	X	X	X	X	X		X	X	X	X	X	X
Launching Shaft (filler work)	HBC (Juan V or Juan R)									X	X	X	X	X	X							