

Harper Brothers Construction LLC		<div><div><div></div><div>HB</div></div><div>HARPER BROTHERS CONSTRUCTION</div></div>																					
Project Title: Northpark Drive Overpass Project (T-1013)																							
Owner: Lake Houston Redevelopment Authority																							
HBC Job No: 2215																							
Date Prepared: 09/03/2025																							
Prepared By: Robert Maldonado																							
OPERATIONS		September							September							September							
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	
Work Location & Description		9/7	9/8	9/9	9/10	9/11	9/12	9/13	9/14	9/15	9/16	9/17	9/18	9/19	9/20	9/21	9/22	9/23	9/24	9/25	9/26	9/27	
Mobilize back to Project - HB Trenchless & Texas Auger Bore	HB Trenchless & Texas Auger Bore		X	X	X																		
Dual 60" Bore Operation Under UPRR (RailPros Observer & Flagger)	HB Trenchless & Texas Auger Bore					X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
HB Assist HBT and Texas Auger Bore	HBC (24 HOURS)					X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
Remove 2 Utility Conflicts within UPRR ROW	HBC (Juan V)		X	X	X	X																	
Grout Voids left by 2 Utility Conflicts within UPRR ROW	Superior Grout		X	X	X	X																	
Stage 2 TY C Inlets - WB Access Rd. Shermin Williams to Public Storage	HBC (Juan V)		X	X	X	X																	
RCP & Manholes - EB Northpark - I-69 to Whataburger	HBC (Juan V)						X	X		X	X	X	X	X	X								
Storm Sewer - WB Northpark Sta 49+50 to Project End - Next Care Urgent Care to Project End	HBC (Javier)		X	X	X	X																	
Storm Sewer - EB Northpark Sta 30+00 to 54+50 - Anderson Rd to East of King's Mill	HBC (Javier)						X	X		X	X	X	X	X	X		X	X	X	X	X	X	
Grade WB Access/WB Northpark Sta 33+00 to 38+00	HBC (Jorge)		X	X																			
Place Temp Detour - WB Access Rd @ Existing RR Crossing	GMJ or HBC		X	X																			
Prep Subgrade EB Access Rd. Northpark 38+00 TO 47+00 & EB Northpark 47+00 to 53+50	HBC (Jorge)				X	X	X	X		X	X	X	X	X	X								
Cement Treat Subgrade EB Access Rd. Northpark 38+00 TO 47+00 & EB Northpark 47+00 to 53+50	HBC (Jorge)									X		X		X									
Cement Treated Base EB Access Rd. Northpark 38+00 TO 47+00 & EB Northpark 47+00 to 53+50	HBC (Jorge)														X								
Bondbreaker - EB Access Rd. Northpark 38+00 TO 47+00 & EB Northpark 47+00 to 53+50	GMJ																X	X					
Cut/Prep Subgrade WB Northpark Sta 54+00 to Project End	HBC (Lalo)		X	X	X	X	X	X		X													
Cement Treat Subgrade WB Northpark Sta 54+00 to Project End	HBC (Lalo)			X				X															
Cement Treated Base WB Northpark Sta 54+00 to Project End	HBC (Lalo)		X							X													
Bondbreaker - WB Northpark Sta 54+00 to Project End	GMJ																X	X					
WB Traffic Switch onto WB Access Rd	HBC (Lalo)				X																		
EB Traffic Switch into Middle Lanes of Northpark	HBC (Lalo)					X																	
Excavate for Retaining Wall Leveling Pad - RW #05 WB Northpark on the East side of the RR Tracks	HBC (Lalo)										X	X	X	X									
Form/Pour Retaining Wall Leveling Pad - RW #05 WB - 300 LF	HBC																X	X	X	X	X	X	
Grading North and South Detention Ponds	HBC (Lalo)										X	X	X	X	X		X	X	X	X	X	X	
Haul Embankment to East Bridge Header	HBC (Lalo)																X	X	X	X	X		
Prep Paving 15" Fast Track - WB Northpark 21+00 to 11+58	HBC (Juan Carlos)		X	X	X		X	X		X	X	X		X	X		X	X	X		X	X	
Pour Paving 15" Fast Track - WB Northpark 21+00 to 11+58	HBC (Juan Carlos)			X		X					X		X					X		X			
Prep Paving 12" - EB Access Rd - 30+50 to 38+50	HBC (Juan Carlos)		X	X		X		X		X	X		X		X		X	X		X		X	
Pour Paving 12" - EB Access Rd - 30+50 to 38+50	HBC (Juan Carlos)				X		X					X		X					X		X		
Backfill EB Access Rd East of Tracks	HBC (Jorge)																X	X	X	X	X		
Driveways and Sidewalk Prep Work - EB Northpark/ WB Northpark East of RR Tracks	Moran Construction		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Driveways and Sidewalk Pour - EB Northpark/ WB Northpark East of RR Tracks	Moran Construction		X		X		X			X		X		X			X		X		X		