

OPERATIONS		January							January/February							February							
Work Location & Description		Crew	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
			2/2	2/3	2/4	2/5	2/6	2/7	2/8	2/9	2/10	2/11	2/12	2/13	2/14	2/15	2/16	2/17	2/18	2/19	2/20	2/21	2/22
Complete 6X5 RCB - WB Access Rd. in front of Culvers		HBC (Juan V)		X	X	X																	
Laterals off of 6x5-4x4 Trunkline 24"/30" (5 ea.) - WB Access Rd.		HBC (Juan V)					X	X	X									X	X	X	X	X	X
Install Type C Inlets (11 ea.) - WB Access Rd.		HBC (Juan V)					X	X	X									X	X	X	X	X	X
4x4 RCB Storm Sewer JB-24 to JB-25 (400 LF)		HBC (Juan V)									X	X	X	X	X	X							
Install 4 City of Houston Meters		HBC (Juan R)									X												
EB Northpark Laterals/Inlets - Kingsmill to End of Project. (10 laterals)(low points 1st)		HBC (Juan R)										X	X	X	X	X		X	X	X	X	X	X
Excavating/Grading EB Northpark Sta. 215+00 to Sta. 225+00 (27'w)		HBC (Lalo)		X	X	X	X	X					X	X									
Prep subgrade from Sta. 207+00-Sta. 208+35 - WBFR Northpark		HBC (Lalo)									X												
Cement Slurry from Sta. 207+00-Sta. 208+35 - WBFR Northpark (7 TN's)		HBC (Lalo)										X											
CTB from Sta. 207+00-Sta. 208+35 - WBFR Northpark (170 TN's)		HBC (Lalo)													X								
Excavating/Grading WB Access Rd. (Sta. 42+50 to Sta. 39+00)		HBC (Lalo)																X	X	X	X	X	X
Embanking within Railroad ROW North of Northpark		HBC (Lalo)																X	X	X	X	X	X
Paving Prep/Strip Forms Sta. 207+00-Sta. 208+35 - WBFR Northpark		HBC (Carlos)																X	X		X		
Paving Pour - Sta. 207+00-Sta. 208+35 - WBFR Northpark (160CY)		HBC (Carlos)																		X			
Tie Rebar for Concrete Paving		MESA STEEL (ROD BUSTERS)																	X				
Demo Dry Cleaner Parking Lot		Martin Marietta									X	X	X										
SOD/ Cellulose fiber Mulch on LP-494		A-1 Erosion		X																			

