

Harper Brothers Construction LLC  
 Project Title: Northpark Drive Overpass Project (T-1013)  
 Owner: Lake Houston Redevelopment Authority  
 HBC Job No: 2215  
**Date Prepared: 02/19/2026**  
 Prepared By: Josh Laney



OPERATIONS		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Work Location & Description		2/22	2/23	2/24	2/25	2/26	2/27	2/28	3/1	3/2	3/3	3/4	3/5	3/6	3/7	3/8	3/9	3/10	3/11	3/12	3/13	3/14
Storm Laterals EB Northpark East or RR Tracks - 4 Locations	HBC (Javier)		X	X	X	X	X	X														
Embankment Work in the UPRR ROW	HBC (Lalo)		X	X	X	X	X															
Install 30" RCP/SETs/Inlet inside RR ROW - DITCH - 7	HBC (Lalo)		X	X																		
Remove/Move LPCB EB Northpark - East of RR Tracks	HBC (Lalo)		X																			
Excavation of Retainng Wall 4/5/6 Footing - East of the RR Tracks	HBC (Lalo)		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
Form/Pour Retaining Wall 4/5 Footings	HBC (Rodriego)									X	X	X	X	X			X	X	X	X	X	
Prep Fast Track paving - Anderson Rd. Phase 2	HBC (Juan Carlos)		X	X	X																	
Pour Fast Track paving - Anderson Rd. Phase 2	HBC (Juan Carlos)				X																	
Anderson Rd. Traffic Switch to Phase 3	HBC (Lalo)					X																
Demo/Prep Subgrade - Anderson Rd. Phase 3	HBC (Lalo)						X	X														
Prep Fast Track Paving - Anderson Rd. Phase 3	HBC (Juan Carlos)									X	X	X	X	X								
Pour Fast Track Paving - Anderson Rd. Phase 3	HBC (Juan Carlos)										X		X									
Anderson Rd. Traffic Switch to Final Configuration	HBC (Lalo)														X							
Prep 12" CRCP WB Northpark Public Storage to Extra Space Storage	HBC (Juan Carlos)				X	X	X			X	X	X	X									
Pour 12" CRCP WB Northpark Public Storage to Extra Space Storage	HBC (Juan Carlos)						X					X										
Prep Sidewalk - WB Northpark from Project end to Russel Palmer	Moran Construction		X																			
Pour Sidewalk - WB Northpark from Project end to Russel Palmer	Moran Construction		X																			
Prep Sidewalk - WB Northpark from Russel Palmer to Northpark Christian Church	Moran Construction		X	X	X	X	X			X	X	X	X	X								
Pour Sidewalk - WB Northpark from Russel Palmer to Northpark Christian Church	Moran Construction		X		X		X			X		X		X								
Illumination Foundations -Both Eastand West of the Railroad Tracks	Third Coast		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
Demo EB Northpark Asphalt East and West Of Tracks	GMJ		X	X	X																	
Mobilize to Drill and Pour Abut 9 Drill Shafts	HB Farmer																X	X	X	X	X	