

Harper Brothers Construction LLC
 Project Title: Northpark Drive Overpass Project (T-1013)
 Owner: Lake Houston Redevelopment Authority
 HBC Job No: 2215
Date Prepared: 04/01/2026
 Prepared By: Cristian Carney & Alberto Reyez



| OPERATIONS | | S | M | T | W | T | F | S | S | M | T | W | T | F | S | S | M | T | W | T | F | S |
|---|--------------------|-----|-----|-----|-----|-----|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|
| Work Location & Description | Crew | 4/5 | 4/6 | 4/7 | 4/8 | 4/9 | 4/10 | 4/11 | 4/12 | 4/13 | 4/14 | 4/15 | 4/16 | 4/17 | 4/18 | 4/19 | 4/20 | 4/21 | 4/22 | 4/23 | 4/24 | 4/25 |
| Excavate/Grade - N. Detention Pond | HBC (Lalo) | | X | X | X | X | X | X | | X | X | X | X | X | X | | | | | | | |
| Cement Treat (8") - N. Detention Pond | HBC (Lalo) | | | X | | | X | | | | X | | | X | | | | | | | | |
| Excavate/Grade - S. Detention Pond | HBC (Lalo) | | X | X | X | X | X | X | | X | X | X | X | X | X | | X | X | X | X | X | X |
| Cement Treat (8") - S. Detention Pond | HBC (Lalo) | | | | | | | | | | | | | | | | | X | | | X | |
| Embank Bridge Header - East of RR Tracks | HBC (Lalo) | | X | X | X | X | X | X | | X | X | X | X | X | X | | X | X | X | X | X | X |
| Cement Treated Base EB Northpark From Sun Auto to Dunkin Donuts in the Median | HBC (Lalo) | | | X | | | | | | | | | | | | | | | | | | |
| Setting/Backfilling RW Panels East of RR Tracks Walls 4, 5, 6 | HBC (Rodrigo) | | X | X | X | X | X | X | | X | X | X | X | X | X | | | | | | | |
| Pour Levelup Top of RE Wall East of RR Tracks on Walls 4, 5, 6 | HBC (Rodrigo) | | | | | | | | | | | | | | | | X | X | X | X | X | |
| Prep Fast Track Paving - All 4 Quadrants of the RR ROW (RR Flagger) | HBC (Juan Carlos) | | X | X | X | X | X | | | X | X | X | X | X | | | X | X | X | X | X | |
| Required UPRR Form Check | Benesch | | | | | X | | | | | | | X | | | | | | | X | | |
| Pour Fast Track Paving - All 4 Quadrants of the RR ROW (RR Flagger) | HBC (Juan Carlos) | | | | | | X | | | | | | | X | | | | | | | X | |
| Prep 12" Conventional Paving EB Northpark From Sun Auto to Dunkin Donuts in the Median | HBC (Juan Carlos) | | | | | | | X | | | | | X | X | | | | | | X | X | |
| Pour 12" Conventional Paving EB Northpark From Sun Auto to Dunkin Donuts in the Median | HBC (Juan Carlos) | | | | | | | | | | | | | | X | | | | | | | X |
| Raise Manhole Rings @NorthPark Median From Project start to Project End | HBC (Nacho) | | X | X | X | X | X | X | | | | | | | | | | | | | | |
| Backfill Medians and Fine Grade - Northpark Median - East of the Railroad Tracks to Project End | HBC (Lalo) | | | | | | | | | X | X | X | X | X | X | | X | X | X | X | X | X |
| Prep for Spread Footing Foundations @ WB and EB NorthPark | HBC (Rodrigo) | | | | | | | | | | | | | | | | X | X | X | X | X | X |
| Prep Riprap In Median STA.54+89 to Russel Palmer | Moran Construction | | X | X | X | X | X | | | | | | | | | | | | | | | |
| Pour Riprap In Median STA.54+89 to Russel Palmer | Moran Construction | | | | X | | X | | | | | | | | | | | | | | | |
| Prep Sidewalk - Project wide @ leaveout areas due to utility conflicts | Moran Construction | | | | | | | X | | X | X | X | X | X | X | | X | X | X | X | X | X |
| Pour Sidewalk - Project wide @ leaveout areas due to utility conflicts | Moran Construction | | | | | | | | | | | X | | X | | | | | X | | X | |
| Clearing of Ditch - Outfall B - Behind Public Storage | Senmarck | | X | X | X | X | X | | | | | | | | | | | | | | | |
| Grading of Ditch - Outfall B - Behind Public Storage | HBC | | | | | | | X | | X | X | X | X | X | X | | | | | | | |
| Seeding of Ditch - Outfall B - Behind Public Storage | A-1 Erosion | | | | | | | | | | | | | | | | X | X | X | X | X | |
| Illumination Foundations -Both East and West of the Railroad Tracks | Third Coast | | X | X | X | X | X | | | | | | | | | | | | | | | |
| Permanent Signal Work - Russel Palmer | Third Coast | | X | X | X | X | X | | | X | X | X | | | | | | | | | | |
| Temp Signal Work - LP-494 | Third Coast | | X | X | X | X | X | | | X | X | X | X | X | | | X | X | X | X | X | |