Harper Brothers Construction LLC

Project Title: Northpark Drive Overpass Project (T-1013)
Owner: Lake Houston Redevelopment Authority

HBC Job No: 2215

## Date Prepared:4/18/2024

Prepared By: Robert Acuna





OPERATIONS		April								April/May								May							May						
		S	М	Т	W	Т	F	S	S	М	Т	w	T	F	S	S	М	Т	W	Т	F	F	S	S	М	Т	W	Т	F	S	
Work Location & Description	Crew	4/21	4/22	4/23	4/24	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	
RCB/RCP and Structures Sta 13+25 to 26+90 (LP 494 to Chick-Fil-A)	HBC (Juan)		х	х	х	х	х			х	х	х	х	х																	
6X5 RCB - Median	HBC (Pancho)		х	х	х	х	X			х	х	х	х	х			х	х	х	х	х	х			х	x	х	х	х		
8" Waterline	HBC (Juan)																х	х	х	х	х	х									
16" Waterline Services	HBC (Juan)																								х	х	х	х	х		
12" Waterline Services	HBC (JR)		х	х	х	х	х																								
12" Cut and Plug Existing line	HBC (JR)									х	х	х	х	х																	
Driveway into Kroger Sta 21+75 (Fasttrack)	HBC (Shorty)		х	х	х	х	х																								
LP 494 Detour	HBC (Shorty)		х	х	х	х	х																								
Cement Treat Subgrade End of Project to Russel Palmer	HBC (Shorty)		х	х																											
Cement Treated Base End of Project to Russel Palmer	HBC (Shorty)									х	х																				
Bondbreaker End of Project to Russel Palmer	GMJ																х	х													
Asphalt Transitions - East end of Project	GMJ																		х	х											
Asphalt Transitions - LP 494 Detour	GMJ																			х	х	х									