

Harper Brothers Construction LLC

Project Title: Northpark Drive Overpass Project (T-1013)

Owner: Lake Houston Redevelopment Authority

HBC Job No: 2215

Date Prepared: 04/2/2025

Prepared By: Northpark Project Team



OPERATIONS		April							April							April						
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Work Location & Description	Crew	4/6	4/7	4/8	4/9	4/10	4/11	4/12	4/13	4/14	4/15	4/16	4/17	4/18	4/19	4/20	4/21	4/22	4/23	4/24	4/25	4/26
Install 7X6 RCB - EB Access Rd. from Sta. 504+62 to Sta. 500+00	HBC (Juan V)		X	X	X	X	X			X	X	X	X									
4x4 RCB Storm Sewer JB-24 to JB-25 (100 LF)	HBC (Juan V)																X	X	X	X	X	X
MUD Services on EB Northpark East of Kingsmill	HBC (Juan R)		X	X	X	X	X															
LP-494 Laterals/Inlets North and South of Northpark	HBC (Juan R)									X	X	X	X				X	X	X	X	X	X
CTB EB Northpark East of Russel Palmer to Project end (Sta. 72+50 to 78+50)	HBC (Lalo)		X																			
Subgrade EBFR East of Anderson to Kingsmill.	HBC (Lalo)			X	X	X	X															
Prep Subgrade NB LP-494 (N/S of Northpark)	HBC (Lalo)									X	X	X	X				X	X	X	X	X	X
CRCP Hand pour set-up/strip	HBC (Carlos)		X	X			X				X	X					X	X		X	X	X
Fast track Paving at WB in front of Culvers (Sta. 23+20 to Sta. 24+20)	HBC (Carlos)				X																	
EB Northpark CRCP	HBC (Carlos)					X				X			X						X			
SDWK & DRWY WB Northpark LP-494 to US-59	(Moran Construction)		X	X	X	X	X			X	X	X	X									
Placing Bondbreaker on EB Northpark & WB Northpark Detour	(GMJ Asphalt)																X					X
Prime on WB&EB Northpark	(MC2)		X																			