Harper Brothers Construction LLC
Project Title: Northpark Drive Overpass Project (T-1013)

Owner: Lake Houston Redevelopment Authority

HBC Job No: 2215

Date Prepared: 05/29/2025

Prepared By: Northpark Project Team



Prepared By: Northpark Project Team																							
OPERATIONS					May					June							June						
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	
Work Location & Description Bore Sub Mobilize to Project and Set-Up	Crew HB Trenchless & Texas Auger Bore	6/1	6/2 X	6/3 X	6/4	6/5	6/6	6/7	6/8	6/9	6/10	6/11	6/12	6/13	6/14	6/15	6/16	6/17	6/18	6/19	6/20	6/21	
Dual 60" Bore Operation Under UPRR (RailPros Observer & Flagger)	HB Trenchless & Texas Auger Bore		х	х	х	х	х	х	х	х	х	х	х	х	х	х	х	х	х	х	х	х	
JB 16 - and N/S 7x6 RCB to Existing Northpark Curb Line	HBC (Juan V)		х	х	х	х	х																
Cast In Place Draiange Structure - 7x6 RCB @ Sonic Parking Drainage	HBC (Juan V) Moran				х	х	х			х													
JB 06 - and Parking Lot Drainage Tie In	HBC (Juan V)									х	х	х	х	х									
LP-494 Laterals/Inlets North and South of Northpark	HBC (Juan R)		Centerpoint Gas Conflict - Work on Hold until conflict is resolved																				
Stage 2 TY C Inlets W/ Extensions - Kolache Factory to Public Storage	HBC (Juan R)									х	х	х	х	х									
Drainage Structures and RCP - EB Access Rd - Anderson Rd to Marcos Pizza	HBC (Juan R)																х	х	х	х	х		
Prep WB Northpark from LP 494 to I-69 for Traffic Switch - Backfill Curb/Clean Up/Place Asphalt Detour	HBC (Lalo)		х	х	х	х	х																
Set LPCB along WB Northpark for Traffic Switch	HBC (Lalo)						х	х															
Temp Stripe WB Northpark From LP 494 to I-69	TS&L						х	х															
Traffic Switch WB Northpark from LP 494 to I-69	HBC (Lalo)						х	х															
Cement Treated Base - NB LP 494 (N & S of Northpark)	HBC (Lalo)									х	х												
Prime CTB - NB LP 494 (N & S of Northpark)	MC2											х											
Asphalt Bondbreaker - NB LP 494 (N & S of Northpark)	GMJ																х	х					
Prep Subgrade EB Access Rd. Northpark (Whataburger to LP 494)	HBC (Lalo)											х	х	х			х	х	х				
Prep Subgrade EB Access Rd. Northpark (Anderson Rd to Dairy Queen)	HBC (Lalo)																			х	х		
Sidewalk - Italiano's to east end of Project	Moran Construction									х	х	х	х	х			х	х	х	х	х		
Illumination pole foundations and conduit runs EB Northpark from Italiano's to East end of Project	Third Coast		х	х	х	х	х			х	х	х	х	х			х	х	х	х	х		
Prep Paving 12" CRCP - WB Northpark Kolache Factory to Public Storage	HBC (Juan Carlos)		х		х	х				х		х	х				х		х	х			
Pour Paving 12" CRCP - WB Northpark Kolache Factory to Public Storage	HBC (Juan Carlos)			х			х				х			х				х			х		