

Harper Brothers Construction LLC		<div><div><div></div></div><div><div>HB</div><div>HARPER BROTHERS</div><div>CONSTRUCTION</div></div></div>																					
Project Title: Northpark Drive Overpass Project (T-1013)																							
Owner: Lake Houston Redevelopment Authority																							
HBC Job No: 2215																							
Date Prepared: 06/12/2025																							
Prepared By: Northpark Project Team																							
OPERATIONS		May							June							June							
Work Location & Description	Crew	S 6/15	M 6/16	T 6/17	W 6/18	T 6/19	F 6/20	S 6/21	S 6/22	M 6/23	T 6/24	W 6/25	T 6/26	F 6/27	S 6/28	S 6/29	M 6/30	T 7/1	W 7/2	T 7/3	F 7/4	S 7/5	
Dual 60" Bore Operation Under UPRR (RailPros Observer & Flagger)	HB Trenchless & Texas Auger Bore	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
JB 16 - and N/S 7x6 RCB to Existing Northpark Curb Line	HBC (Juan V)		X	X	X	X																	
Cast In Place Drainage Structure - 7x6 RCB @ Sonic Parking Drainage	HBC (Juan V) Moran						X	X		X													
JB 06 - and Parking Lot Drainage Tie In	HBC (Juan V)									X	X	X											
LP-494 Laterals/Inlets North and South of Northpark	HBC	CENTERPOINT GAS CONFLICT - WORK ON HOLD UNTIL RESOLVED																					
Stage 2 TY C Inlets W/ Extensions - Kolache Factory to Public Storage	HBC (Juan V)												X	X	X								
RCP Lateral and Manholes & Pond Equalizer - PNC Bank to I-69 Median	HBC (Juan V)																X	X	X	X			
Demo existing WB lanes of Northpark from Culvers to I-69	Martin Marietta/HBC Crews		X	X	X																		
Cement Treated Base - NB LP 494 (N & S of Northpark)	HBC (Lalo)		X	X																			
Prime CTB - NB LP 494 (N & S of Northpark)	MC2				X																		
Asphalt Bondbreaker - NB LP 494 (N & S of Northpark)	GMJ						X			X													
Cut Subgrade in Center Median Sta 14+00 to 19+00 - Culver's to I-69	HBC (Lalo)				X	X	X	X															
Prep Subgrade EB Access Rd. Northpark 29+50 to 47+00 (Anderson Rd to King's Mill)	HBC (Lalo)									X	X	X											
Place Temp Detour Asphalt - Russel Palmer NB/SB - For Concrete Placement	HBC (Lalo)												X					X					
Russel Palmer Demo Asphalt & Cut Fast Track Grade EB Northpark @ SB Russel Palmer	HBC (Lalo)													X	X	X							
Russel Palmer Concrete Placement EB Northpark @ SB Russel Palmer	HBC (Juan Carlos)													X	X	X							
Prep Subgrade EB Access Rd. Northpark 16+50 to 27+25 (Whataburger to LP 494)	HBC (Lalo)																		X	X			
Prep Paving 12" CRCP - WB Northpark 46+50 to 34+00 (Kolache Factory to Public Storage)	HBC (Juan Carlos)		X		X	X				X		X	X						X	X			
Pour Paving 12" CRCP - WB Northpark 46+50 to 34+00 (Kolache Factory to Public Storage)	HBC (Juan Carlos)			X			X				X							X					
Driveways and Sidewalk Prep Work - EB Northpark - Italiano's to east end of Project	Moran Construction		X	X	X	X	X			X	X	X	X	X			X	X	X	X			
Driveways and Sidewalk Concrete Pour - EB Northpark - Italiano's to east end of Project	Moran Construction		X	X			X				X			X				X					
Illumination pole foundations and conduit runs EB Northpark from Italiano's to East end of Project	Third Coast		X	X	X	X	X			X	X	X	X	X			X	X	X	X			

4TH OF JULY HOLIDAY