


Harper Brothers Construction LLC		<div><div></div><div>HARPER BROTHERS CONSTRUCTION</div></div>																						
Project Title: Northpark Drive Overpass Project (T-1013)																								
Owner: Lake Houston Redevelopment Authority																								
HBC Job No: 2215																								
Date Prepared: 06/25/2025																								
Prepared By: Northpark Project Team																								
OPERATIONS		May							June							June								
Work Location & Description		S 6/29	M 6/30	T 7/1	W 7/2	T 7/3	F 7/4	S 7/5	S 7/6	M 7/7	T 7/8	W 7/9	T 7/10	F 7/11	S 7/12	S 7/13	M 7/14	T 7/15	W 7/16	T 7/17	F 7/18	S 7/19		
Dual 60" Bore Operation Under UPRR (RailPros Observer & Flagger)	HB Trenchless & Texas Auger Bore	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X		
ASSIST Dual 60" Bore Operation Under UPRR (24 HOURS)	HBC(Luis & Albino)	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X		
		ABOVE SCHEDULED WORK ON HOLD PENDING UPRR APPROVAL TO REMOVE UNKNOWN UTILITY CONFLICT WITHIN UPRR ROW																						
Remove Casing in conflict with bore from UPRR ROW (Once Approved)	HBC (Juan V)		X	X	X																			
Cast In Place Drairage Structure - 7x6 RCB @ Sonic Parking Drainage	HBC (Moran Construction)		X	X	X	X																		
EB Access Rd. Drainage Structures and RCP - Anderson Rd to Kings Mill	HBC (Juan V)		X	X	X	X																		
JB 06 - and Parking Lot Drainage Tie In	HBC (Juan V)									X	X	X	X											
LP-494 Laterals/Inlets North and South of Northpark	HBC	CENTERPOINT GAS CONFLICT - WORK ON HOLD UNTIL RESOLVED																						
RCP Lateral and Manholes & Pond Equalizer - PNC Bank to I-69 Median	HBC (Juan V)						4th Of July Holiday							X	X		X	X	X	X	X			
Asphalt Bondbreaker - NB LP 494 (N & S of Northpark)	GMJ																						X	
Cut Subgrade in Center Median Sta 14+00 to 19+00 - Culver's to I-69	HBC (Lalo)									X	X								X	X	X	X		
Prep Subgrade EB Access Rd. Northpark 29+50 to 47+00 (Anderson Rd to King's Mill)	HBC (Lalo)		X	X	X																			
Prep Subgrade for Fast Track EB Access Rd. Northpark 16+50 to 27+25 (Whataburger to LP 494)	HBC (Lalo)									X	X								X	X	X	X		
Place Temp Detour Asphalt - Russel Palmer NB/SB - For Concrete Placement	HBC (Lalo)											X	X											
Russel Palmer Demo Asphalt & Cut Fast Track Grade EB Northpark @ SB Russel Palmer	HBC (Lalo)															X	X	X					X	X
Russel Palmer Concrete Placement EB Northpark @ SB Russel Palmer	HBC (Juan Carlos)																X	X						X
Prep Paving Fast Track - WB Access Rd. Dunkin' Donuts	HBC (Juan Carlos)		X		X																			
Pour Paving Fast Track - WB Access Rd. Dunkin' Donuts	HBC (Juan Carlos)			X		X																		
Set Up for Paving 12" CRCP - NB LP 494 (N & S of Northpark)	HBC (Juan Carlos)									X	X	X							X	X	X			
Concrete Hand Pour Paving 12" CRCP - NB LP 494 (N & S of Northpark)	HBC (Juan Carlos)												X									X		
Driveways and Sidewalk Prep Work - EB Northpark/ WB Northpark East or RR Tracks	Moran Construction		X	X	X	X						X	X	X	X	X			X	X	X	X	X	
Driveways and Sidewalk Pour - EB Northpark/ WB Northpark East or RR Tracks	Moran Construction		X		X							X			X		X		X		X		X	
Illumination pole foundations and conduit runs EB Northpark from Italiano's to East end of Project	Third Coast		X	X	X	X						X	X	X	X	X	X		X	X	X	X	X	