


Harper Brothers Construction LLC		<div><div></div></div>																					
Project Title: Northpark Drive Overpass Project (T-1013)																							
Owner: Lake Houston Redevelopment Authority																							
HBC Job No: 2215																							
Date Prepared: 07/2/2025																							
Prepared By: Northpark Project Team																							
OPERATIONS		May							June							June							
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	
Work Location & Description	Crew	7/6	7/7	7/8	7/9	7/10	7/11	7/12	7/13	7/14	7/15	7/16	7/17	7/18	7/19	7/20	7/21	7/22	7/23	7/24	7/25	7/26	
Dual 60" Bore Operation Under UPRR (RailPros Observer & Flagger)	HB Trenchless & Texas Auger Bore	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
ASSIST Dual 60" Bore Operation Under UPRR (24 HOURS)	HBC(Luis & Albino)	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
		ABOVE SCHEDULED WORK ON HOLD PENDING UPRR APPROVAL TO REMOVE UNKNOWN UTILITY CONFLICT WITHIN UPRR ROW																					
Remove Casing in conflict with bore from UPRR ROW (Once Approved)	HBC (Juan V)	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
		ABOVE SCHEDULED WORK ON HOLD PENDING UPRR APPROVAL OF SHOING PLAN TO REMOVE CONFLICT WITHIN UPRR ROW																					
Cast In Place Drairage Structure - 7x6 RCB @ Sonic Parking Drainage	HBC (Moran Construction)		X	X																			
EB Access Rd. Drainage Structures and RCP - Anderson Rd to Kings Mill	HBC (Juan V)		X	X																			
LP-494 Laterals/Inlets North and South of Northpark	HBC (Juan V)				X	X	X	X															
JB 06 - and Parking Lot Drainage Tie In	HBC (Juan V)									X	X	X											
RCP Lateral and Manholes & Pond Equalizer - PNC Bank to I-69 Median	HBC (Juan V)												X	X			X	X	X	X	X		
Prep Subgrade for Fast Track EB Access Rd. Northpark 16+50 to 27+25 (Whataburger to LP 494)	HBC (Lalo)		X	X																			
Place Temp Detour Asphalt - Russel Palmer NB/SB - For Concrete Placement	HBC (Lalo)				X	X	X																
Cement Subgrade EB Access Rd. Northpark 29+50 to 47+00 (Anderson Rd to King's Mill)	HBC (Lalo)							X															
Cement Treated Base EB Access Rd. Northpark 29+50 to 47+00 (Anderson Rd to King's Mill)	HBC (Lalo)									X													
Cut Subgrade in Center Median Sta 14+00 to 19+00 - Culver's to I-69	HBC (Lalo)										X	X	X	X									
Subgrade at RRKing all quadrants	HBC (Lalo)																X	X	X	X	X		
Russel Palmer Demo Asphalt & Cut Fast Track Grade EB Northpark @ SB Russel Palmer	HBC (Lalo)						X	X															
Set Up for Paving 12" CRCP - NB LP 494 (N & S of Northpark)	HBC (Juan Carlos)		X	X	X	X							X	X			X		X	X	X		
Pour Paving 12" CRCP - NB LP 494 (N & S of Northpark)	HBC (Juan Carlos)			X			X				X			X				X			X		
Russel Palmer Concrete Placement EB Northpark @ SB Russel Palmer	HBC (Juan Carlos)						X	X															
Prep Paving 15" HES - NB LP 494 & Ebfr SW	HBC (Juan Carlos)									X	X												
Pour Paving 15" HES - NB LP 494 & Ebfr SW	HBC (Juan Carlos)											X											
Driveways and Sidewalk Prep Work - EB Northpark/ WB Northpark East or RR Tracks	Moran Construction		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Driveways and Sidewalk Pour - EB Northpark/ WB Northpark East or RR Tracks	Moran Construction				X		X			X		X		X			X		X		X		
Illumination pole foundations and conduit runs EB Northpark from Italiano's to East end of Project	Third Coast		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		