

Harper Brothers Construction LLC  
 Project Title: Northpark Drive Overpass Project (T-1013)  
 Owner: Lake Houston Redevelopment Authority  
 HBC Job No: 2215  
**Date Prepared: 7/18/2024**  
 Prepared By: Alberto Reyes



| OPERATIONS  |                | June |      |      |      |      |      |      | June/July |      |      |      |     |     |     | July |     |     |     |     |     |      | July |      |      |      |      |      |      |   |   |   |   |   |   |   |
|---|----------------|------|------|------|------|------|------|------|-----------|------|------|------|-----|-----|-----|------|-----|-----|-----|-----|-----|------|------|------|------|------|------|------|------|---|---|---|---|---|---|---|
| Work Location & Description                                 | Crew           | S    | M    | T    | W    | T    | F    | S    | S         | M    | T    | W    | T   | F   | S   | S    | M   | T   | W   | T   | F   | S    | S    | M    | T    | W    | T    | F    | S    | S | M | T | W | T | F | S |
|   |                | 7/21 | 7/22 | 7/23 | 7/24 | 7/25 | 7/26 | 7/27 | 7/28      | 7/29 | 7/30 | 7/31 | 8/1 | 8/2 | 8/3 | 8/4  | 8/5 | 8/6 | 8/7 | 8/8 | 8/9 | 8/10 | 8/11 | 8/12 | 8/13 | 8/14 | 8/15 | 8/16 | 8/17 |   |   |   |   |   |   |   |
| Relocate Traffic Signal Controller                          | Third Coast    |      |      |      |      |      |      |      |           |      | X    |      |     |     |     |      |     |     |     |     |     |      |      |      |      |      |      |      |      |   |   |   |   |   |   |   |
| RCP and Structures along west side of LP 494                | HBC (Juan)     |      | X    | X    | X    | X    | X    |      |           | X    | X    |      |     |     |     |      |     |     |     |     |     |      |      |      |      |      |      |      |      |   |   |   |   |   |   |   |
| 8X5 RCB LP 494  | HBC (Juan)     |      |      |      |      |      |      |      |           |      |      | X    | X   | X   |     |      | X   | X   | X   | X   | X   |      |      |      |      |      |      |      |      |   |   |   |   |   |   |   |
| 6X3 RCB - From PNC Bank to Chick Fil A                      | HBC (Juan)     |      |      |      |      |      |      |      |           |      |      |      |     |     |     |      |     |     |     |     |     |      |      | X    | X    | X    | X    | X    |      |   |   |   |   |   |   |   |
| 6X5 RCB - Median  | HBC (Pancho)   |      | X    | X    | X    |      |      |      |           |      |      |      |     |     |     |      |     |     |     |     |     |      |      |      |      |      |      |      |      |   |   |   |   |   |   |   |
| Cut Subgrade in median from Russel Palmer to Kings Mill     | HBC (Napoleon) |      | X    | X    | X    | X    | X    |      |           | X    | X    | X    | X   | X   |     |      | X   | X   | X   | X   | X   |      |      |      |      |      |      |      |      |   |   |   |   |   |   |   |
| Place Cement Slurry in median - Russel Palmer to Kings Mill | HBC (Napoleon) |      |      |      |      |      |      |      |           | X    | X    | X    |     |     |     |      |     |     |     |     |     |      |      | X    | X    | X    |      |      |      |   |   |   |   |   |   |   |
| Excavation South Pond (Haul to Median)                      | HBC (Napoleon) |      | X    | X    | X    | X    | X    |      |           | X    | X    | X    | X   | X   |     |      | X   | X   | X   | X   | X   |      |      | X    | X    | X    | X    | X    |      |   |   |   |   |   |   |   |