

Harper Brothers Construction LLC
 Project Title: Northpark Drive Overpass Project (T-1013)
 Owner: Lake Houston Redevelopment Authority
 HBC Job No: 2215
Date Prepared: 08/01/2024
 Prepared By: Alberto Reyes



OPERATIONS		August							August							August						
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Work Location & Description	Crew	8/4	8/5	8/6	8/7	8/8	8/9	8/10	8/11	8/12	8/13	8/14	8/15	8/16	8/17	8/18	8/19	8/20	8/21	8/22	8/23	8/24
Relocate Traffic Signal Controller	Third Coast					X																
12" Waterline Off Set LP 494 S of Northpark	HBC (Juan Reyes)		X	X	X	X	X															
Laterals and Structures - LP 494 South of Northpark (RFI)	HBC (Juan Reyes)									X	X	X	X	X								
8X5 RCB LP 494 - To Centerline	HBC (Juan)						X			X	X	X	X	X								
6X3 RCB - From PNC Bank to Chick Fil A	HBC (Juan)		X	X	X	X											X	X				
6X3 RCB - Cast in Place Structure	HBC (Rodrigo)		X	X	X	X	X															
Laterals and Structures - From PNC Bank to Chick Fil A	HBC (Juan)																		X	X	X	
Water Services 8"	HBC (Juan Reyes)																X	X	X	X	X	
Dirt Work Sta 42+00 To Russel Palmer - Median - EB and WB	HBC (Napoleon)		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
Place Cement Sta 42+00 To Russel Palmer - Median - EB and WB	HBC (Napoleon)				X	X	X					X	X	X					X	X	X	
Base - Sta 42+00 To Russel Palmer - Median - EB and WB	HBC (Napoleon)																X	X				
Excavation South Pond (Haul to Median)	HBC (Napoleon)		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	