

Harper Brothers Construction LLC		HB HARPER BROTHERS CONSTRUCTION																																											
Project Title: Northpark Drive Overpass Project (T-1013)																																													
Owner: Lake Houston Redevelopment Authority																																													
HBC Job No: 2215																																													
Date Prepared: 10/09/2025																																													
Prepared By: Josh Laney																																													
OPERATIONS		October							October/November							November																													
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S																							
Work Location & Description	Crew	10/19	10/20	10/21	10/22	10/23	10/24	10/25	10/26	10/27	10/28	10/29	10/30	10/31	11/1	11/2	11/3	11/4	11/5	11/6	11/7	11/8																							
Northern 60" Auger Bore Operation Under UPRR ROW	HB Trenchless & Texas Auger Bore	X	X																																										
Demobilize from Project	HB Trenchless & Texas Auger Bore			X	X																																								
Adjust Trench Protection - West Side of UPRR Tracks - Out of RR ROW	HBC (Javier)			X	X																																								
Storm Sewer - 60" Equalizer Pipe - N/S Ponds	HBC (Javier)		X	X	X	X																																							
Storm Sewer Stage 1 - EB Northpark Sta 12+35 to 20+00 - I-69 to Whataburger	HBC (Javier)		X	X	X	X																																							
Set 8x6 RBC up to JB 18A	HBC (Javier)						X	X		X																																			
Set 4x4 RCB up to JB 20	HBC (Javier)										X	X	X																																
Junction Box West side of Tracks - JB 18A	HBC & Moran Construction										X	X	X	X	X		X	X	X	X	X	X																							
Junction Box East side of Tracks - JB 20	HBC & Moran Construction													X	X		X	X	X	X	X	X																							
Storm Sewer Stage 2 - EB Northpark Sta 30+00 to 54+50 - Anderson Rd to East of King's Mill	HBC (Javier)													X	X		X	X	X																										
Storm Sewer - Stage 2 - WB Northpark Sta 50+00 to project end - Millennium Motors to Advanced Auto Parts	HBC (Javier)													X	X		X	X	X																										
Storm Sewer - 7x6 RCB Lateral across Northpark Dr @ LP 494 - Cut and Restore Asphalt	HBC (Javier)																			X	X	X																							
Prep Subgrade EB Access Rd. Northpark 38+00 to 47+00 & EB Northpark 47+00 to 53+50	HBC (Lalo)		X	X	X																																								
Cement Treat Subgrade EB Access Rd. Northpark 38+00 TO 47+00 & EB Northpark 47+00 to 53+50	HBC (Lalo)				X																																								
Cement Treated Base EB Access Rd. Northpark 38+00 TO 47+00 & EB Northpark 47+00 to 53+50	HBC (Lalo)							X																																					
Bondbreaker EB Access Rd. Northpark 38+00 TO 47+00 & EB Northpark 47+00 to 53+50	GMJ																X	X																											
Prep Subgrade - WB Northpark 42+10 to 38+54 - Sun Auto to Dunkin' Donuts	HBC (Lalo)		X	X	X	X																																							
Cement Treat Subgrade - WB Northpark 42+10 to 38+54 - Sun Auto to Dunkin' Donuts	HBC (Lalo)					X																																							
Cement Treated Base WB Northpark 42+10 to 38+54 - Sun Auto to Dunkin' Donuts	HBC (Lalo)							X																																					
Bondbreaker - WB Northpark 42+10 to 38+54 - Sun Auto to Dunkin' Donuts	GMJ																X	X																											
Prep Subgrade for Fast Track Paving - EB Northpark Sta 11+50 to 20+00 - I-69 to Whataburger	HBC (Lalo)		X	X	X	X	X	X		X	X	X	X	X	X																														
Excavate Retaining Wall Leveling Pad - RW #05 WB Northpark East side of the RR Tracks	HBC (Lalo)		X	X	X	X	X	X		X	X	X	X	X	X																														
Form/Pour Retaining Wall Leveling Pad - RW #05 WB Northpark East side of the RR Tracks	HBC												X	X	X																														
Prep Paving 12" - WB Northpark Sta 54+00 to Project End	HBC (Juan Carlos)		X	X	X	X	X																																						
Pour Paving 12" - WB Northpark Sta 54+00 to Project End	HBC (Juan Carlos)			X		X		X																																					
Prep Paving 15" Fast Track - King's Mill Phase 1	HBC (Juan Carlos)									X	X	X	X	X																															
Pour Paving 15" Fast Track - King's Mill Phase 1	HBC (Juan Carlos)													X																															
Prep Paving 15" Fast Track - King's Mill Phase 2	HBC (Juan Carlos)																X	X	X	X	X																								
Pour Paving 15" Fast Track - King's Mill Phase 2	HBC (Juan Carlos)																				X																								
Prep Paving 12" - EB Access Rd. Northpark 38+00 TO 47+00 & EB Northpark 47+00 to 53+50	HBC (Juan Carlos)																																												
Pour Paving 12" - EB Access Rd. Northpark 38+00 TO 47+00 & EB Northpark 47+00 to 53+50	HBC (Juan Carlos)																																												
Prep Paving 15" - EB Northpark Sta 11+50 to 20+00 - I-69 to Whataburger	HBC (Juan Carlos)					X	X	X		X	X	X	X	X	X		X	X	X	X	X	X																							
Pour Paving 15" - EB Northpark Sta Sta 11+50 to 20+00 - I-69 to Whataburger	HBC (Juan Carlos)									X		X					X		X																										
Pedestrian Signal Foundations and Ground Boxes - I-69 NB and SB	Third Coast Services		X	X	X	X	X																																						
ITS - North side of Northpark - I-69 to LP 494	Third Coast Services									X	X	X	X	X			X	X	X	X	X																								