

Harper Brothers Construction LLC
 Project Title: Northpark Drive Overpass Project (T-1013)
 Owner: Lake Houston Redevelopment Authority
 HBC Job No: 2215
Date Prepared: 11/7/2024
 Prepared By: Alberto Reyes



OPERATIONS		November							November							November						
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Work Location & Description	Crew	11/10	11/11	11/12	11/13	11/14	11/15	11/16	11/17	11/18	11/19	11/20	11/21	11/22	11/23	11/24	11/25	11/26	11/27	11/28	11/29	11/30
Stage 2 ty c Inlets- LP 494	HBC (Juan R)									X	X	X	X	X	X		X	X	X	Thanksgiving Day		
6x5 Storm Sewer AND Junct Boxes- WB Access Rd.	HBC (Juan V)				X	X	X	X		X	X	X	X	X	X		X	X	X			
16" Waterline Services - Porter SUD to COH Waterline	HBC (Juan V)		X	X																		
Dirt Work Northpark WB Access Rd. Culvers to Chick-Fil-A	HBC (Lalo)		X	X	X	X																
Cement Slurry - Northpark WB Access Rd. Culvers to Chick-Fil-A	HBC (Lalo)					X	X															
Base - Northpark WB Access Rd. Culvers to Chick-Fil-A	HBC (Lalo)									X												
Driveway Prep - LP 494	HBC (Lalo)										X	X	X	X	X		X	X	X			
Dirt Work - Fill material hauled to RR ROW	HBC (Lalo)										X	X	X	X	X		X	X	X			
Paving Prep LP 494 SB North side of Northpark	HBC (Carlos)		X	X	X	X																
Paving Pour LP 494 SB North side of Northpark	HBC (Carlos)						X															
Paving Prep LP 494 SB South side of Northpark	HBC (Carlos)							X		X	X	X	X									
Paving Pour LP 494 SB South side of Northpark	HBC (Carlos)													X								
Paving Prep - Northpark EB and WB Russel Palmer to end of Project	HBC (Carlos)																X	X	X			
Fast Track Paving Prep - NW Corner NP and LP 494	HBC (Carlos)	X	X																			
Fast Track Paving Prep - NW Corner NP and LP 494	HBC (Carlos)			X																		