

Harper Brothers Construction LLC
 Project Title: Northpark Drive Overpass Project (T-1013)
 Owner: Lake Houston Redevelopment Authority
 HBC Job No: 2215
Date Prepared: 11/27/2024
 Prepared By: Alex Pagel



OPERATIONS		December														December						
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Work Location & Description	Crew	12/1	12/2	12/3	12/4	12/5	12/6	12/7	12/8	12/9	12/10	12/11	12/12	12/13	12/14	12/15	12/16	12/17	12/18	12/19	12/20	12/21
6x5 Storm Sewer and Junction Boxes- WB Access Rd.	HBC (Juan V)									X	X	X	X	X	X		X	X	X	X	X	
Dirt Work - Fill material hauled to RR ROW	HBC (Juan V)		X	X		X	X	X														
16" Waterline Services - Porter SUD to COH Waterline	HBC (Juan R) & Mickie Services		X	X		X																
16" Wet Connect w/ Cut and Plug	HBC (Juan R)									X												
Laterals and Structures WB Access Rd off of 6x5 RCB	HBC (Juan R)					X	X	X		X	X	X	X	X			X	X	X	X	X	
Dirt Work PNC Bank to Culver's Fireline	HBC (Lalo)		X																			
Prep Subgrade - LP 494 @ Northpark SW Corner	HBC (Lalo)		X																			
Base - PNC Bank to Culver's Fireline	HBC (Lalo)			X																		
Northpark Detour Prep - Center Median	HBC (Lalo)					X	X	X														
Prep Subgrade for Asphalt transitions - North and South LP 494	HBC (Lalo)					X	X	X														
Driveway Subgrade Prep - LP 494	HBC (Lalo)									X	X											
Backfill Paving LP 494 - Begin of Job to Northpark	HBC (Lalo)									X	X											
Backfill Paving LP 494 - End of Job to Northpark	HBC (Lalo)											X	X	X	X							
Paving Prep SET/STRIP forms - Northpark EB and WB Russel Palmer to end of Project	HBC (Carlos)		X	X		X		X														
Paving Prep SET/STRIP forms - Russel Palmer LT Turn Lane	HBC (Carlos)		X	X		X		X														
Paving Pour - Northpark EB and WB Russel Palmer to end of Project	HBC (Carlos)						X															
Paving Pour - Russel Palmer LT Turn Lane	HBC (Carlos)						X															
Paving Prep SET/STRIP forms - WB Access Rd - PNC Bank to Chick-Fil-A	HBC (Carlos)									X	X	X	X		X		X	X	X	X		X
Paving Pour - WB Access Rd - PNC Bank to Chick-Fil-A	HBC (Carlos)													X							X	
Paving Prep Set/Strip- LP 494 @ Northpark SW Corner	HBC (Jose Luis)		X	X		X	X				X											
Paving Pour - LP 494 @ Northpark SW Corner	HBC (Jose Luis)					X				X												
Paving Prep Set/ Strip Forms for Driveway 48, 49, 52, 53 - LP-494	HBC (Jose Luis)		X	X		X		X														
Concrete Pour Driveway 48, 49, 52, 53 -LP-494	HBC (Jose Luis)						X							X								
GMJ - Asphalt Transitions LP 494	GMJ									X	X	X	X	X								
Saw and Seal LP 494 Paving	Primate						X															
LP 494 Curb / NorthPark Dr.	Perez Construction					X	X															
LP 494/NorthPark Dr.	MESA STEAL (ROD BUSTERS)					X							X							X		