


Harper Brothers Construction LLC		<div></div>																				
Project Title: Northpark Drive Overpass Project (T-1013)																						
Owner: Lake Houston Redevelopment Authority																						
HBC Job No: 2215																						
Date Prepared: 09/11/2025																						
Prepared By: Robert Maldonado																						
OPERATIONS		September							September/October							October						
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Work Location & Description	Crew	9/21	9/22	9/23	9/24	9/25	9/26	9/27	9/28	9/29	9/30	10/1	10/2	10/3	10/4	10/5	10/6	10/7	10/8	10/9	10/10	10/11
Mobilize back to Project - HB Trenchless & Texas Auger Bore	HB Trenchless & Texas Auger Bore	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
Dual 60" Bore Operation Under UPRR (RailPros Observer & Flagger)	HB Trenchless & Texas Auger Bore	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
HB Assist HBT and Texas Auger Bore	HBC (24 HOURS)	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
RCP & Manholes - EB Northpark - I-69 to Whataburger	HBC (Juan V)		X	X	X	X	X			X	X	X	X	X	X							
Storm Sewer - WB Northpark Sta 49+50 to Project End - Next Care Urgent Care to Project End	HBC (Javier)		X	X						X	X	X	X	X								
Storm Sewer - EB Northpark Sta 30+00 to 54+50 - Anderson Rd to East of King's Mill	HBC (Javier)				X	X	X			X	X	X	X	X			X	X	X	X	X	
Prep Subgrade EB Access Rd. Northpark 38+00 TO 47+00 & EB Northpark 47+00 to 53+50	HBC (2ND DIRT CREW)											X	X	X			X	X	X	X		
Cement Treat Subgrade EB Access Rd. Northpark 38+00 TO 47+00 & EB Northpark 47+00 to 53+50	HBC (2ND DIRT CREW)																			X	X	
Cut/Prep Subgrade WB Northpark Sta 54+00 to Project End	HBC (Lalo)		X	X	X			X		X	X	X										
Cement Treated Base WB Northpark Sta 54+00 to Project End	HBC (Lalo)					X	X						X	X								
Bondbreaker - WB Northpark Sta 54+00 to Project End	GMJ																			X	X	X
US 59 DETOUR	GMJ												X	X								
Temp Detour US 59	HBC (2ND DIRT CREW)					X	X			X												
US 59 DETOUR SWITCH	HBC																		X	X		
Excavate for Retaining Wall Leveling Pad - RW #05 WB Northpark on the East side of the RR Tracks	HBC (2ND DIRT CREW)																X	X	X	X	X	
Form/Pour Retaining Wall Leveling Pad - RW #05 WB - 300 LF	HBC																					
Grading North and South Detention Ponds	HBC (Lalo)																X	X	X	X	X	X
EBFR DETOUR TEMP PAVING	GMJ																	X	X			
Prep Paving 15" Fast Track - WB Northpark 21+00 to 11+58	HBC (Juan Carlos)		X	X	X	X	X	X		X	X	X		X	X		X	X	X		X	X
Pour Paving 15" Fast Track - WB Northpark 21+00 to 11+58	HBC (Juan Carlos)			X		X					X		X					X		X		
Prep Paving 12" - EB Access Rd - 30+50 to 38+50	HBC (Juan Carlos)		X	X		X		X		X	X		X		X		X	X		X		X
Pour Paving 12" - EB Access Rd - 30+50 to 38+50	HBC (Juan Carlos)				X		X					X		X					X		X	
Backfill EB Access Rd East of Tracks	HBC (LALO)																X	X	X	X	X	
E.Bound access road (Anderson to Kingmill)	Martin Marietta		X	X	X	X	X			X	X	X	X	X								
Driveways and Sidewalk Prep Work - EB Northpark/ WB Northpark East of RR Tracks	Moran Construction		X	X	X	X	X			X	X	X	X	X								
Driveways and Sidewalk Pour - EB Northpark/ WB Northpark East of RR Tracks	Moran Construction		X		X		X			X		X		X								