



Friday 8PM -

Close lane per above diagram

Begin Demolition in storm sewer lateral area first (A01 inlet lateral)

Demolition of existing concrete lanes EB

Place 24" RCP Lateral and backfill CSS Saturday morning early

Saturday

Grade for Fast Track Paving Lanes 1 & 2

Pour Fast Track concrete paving - Approx start time TBD - Shooting for 7-8PM Saturday

Sunday

TS&L - Place stripe across newly constructed concrete

Open lanes in original configuration that was in place before the weekend work