HARPER BROTHERS CONSTRUCTION

Drainage Lateral | Paving | Traffic Signal | Utilities | ITS | Traffic Control | Dirt | Structures | Tie Rebar

Schedule Date: October 15, 2026 | Project: NorthPark Overpass 2215

Description of Work to Be Performed	Crew	Scope	10/19 Mon	10/20 Tue	10/21 Wed	10/22 Thu	10/23 Fri	10/24 Sat	10/25 Sun	10/26 Mon	10/27 Tue	10/28 Wed	10/29 Thu	10/30 Fri	10/31 Sat	11/1 Sun	11/2 Mon	11/3 Tue	11/4 Wed	11/5 Thu	11/6 Fri	11/7 Sat
Harper Brothers																						
Backfill Behind Curb and Sidewalk	Lalo	Dirt/Subgrade	X	X	X																	
Bridge End Tie-ins From Columns to OutFall	Lalo	Dirt/Subgrade				X	X			X	X	X	X	X	X							
Backfill 1FT Lift @North Pond	Lalo	Dirt/Subgrade															X	X	X	X	X	X
Strip Bent #3 Column #1 - (Column Set 3)	Luis Anaya	Structures		X																		
Set up Bent #3 Column #3 - (Column Set 3)	Luis Anaya	Structures	X	X																		
Pour Bent #3 Column #3 - (Column Set 3)	Luis Anaya	Structures		X																		
Strip Bent #3 Column #3 - (Column Set 3)	Luis Anaya	Structures					X															
Build Second Set Of Column Forms	Luis Anaya	Structures			X	X				X	X	X										
Put Together Cap Forms & Dance Floor Bent# 7 - (Dance Floor Set 2)	Gio	Structures																				
Set Dance Floor Cap Bent #7 - (Dance Floor Set 2)	Gio	Structures																				
Tie rebar For Cap Bent #7	Gio	Structures																				
Set Side Forms Bent #7	Gio	Structures	X	X	X																	
Pour Cap Bent #7	Gio	Structures				X																
Strip Cap Bent #7	Gio	Structures					X															
Wreck Dance Floor Bent #7 - Move to Bent #2	Gio	Structures										X	X									
Set Dance Floor Bent # 6- (Dance Floor Set 1)	Gio	Structures	X																			
Tie rebar For Cap Bent #6	Gio	Structures		X	X																	
Set Side Forms Bent # 6	Gio	Structures					X			X	X											
Pour Cap Bent #6	Gio	Structures										X							X			
Strip Cap Bent #6	Gio	Structures																				
Wreck Dance FloorBent #6 - Move to Bent #4	Gio	Structures																				
Set Dance Floor Bent # 2- (Dance Floor Set 2)	Gio	Structures											X	X			X					
Tie rebar For Cap Bent #2	Gio	Structures																X	X			
Set Side Forms Bent # 2	Gio	Structures																		X	X	
Pour Cap Bent #2	Gio	Structures																				
Strip Cap Bent #2	Gio	Structures																				
Wreck Dance FloorBent #2 - Move to Bent #3	Gio	Structures																				

	Subcontractor	Scope	10/19 Mon	10/20 Tue	10/21 Wed	10/22 Thu	10/23 Fri	10/24 Sat	10/25 Sun	10/26 Mon	10/27 Tue	10/28 Wed	10/29 Thu	10/30 Fri	10/31 Sat	11/1 Sun	11/2 Mon	11/3 Tue	11/4 Wed	11/5 Thu	11/6 Fri	11/7 Sat
Subcontractors																						
Relocate & Install Traffic Signal Pole Mast Arm Assembly @LP-494	Third Coast	Traffic Signals																				
Bore FM 494	Third Coast	Traffic Signals																				
Signal Foundations (Fm 494)	Third Coast	Traffic Signals																				
Saw Cut Loops (Fm 494)	Third Coast	Traffic Signals				X	X															
Install 40Mil HDPE Double Textured Liner	Titan Environmental	Pond Work	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X
Bent #4 Drill Shafts - ON HOLD	HB Farmers	Drill Shafts																				
Bent #5 Drill Shafts - ON HOLD	HB Farmers	Drill Shafts																				
Tie Rebar for Road Paving and Bridge Structures	Mesa Steel	Tie Rebar	X	X	X	X	X	X			X	X	X	X	X		X	X	X	X	X	X