Harper Brothers Construction LLC
Project Title: Northpark Drive Overpass Project (T-1013)
Owner: Lake Houston Redevelopment Authority
HBC Job No: 2215
Date Prepared: 03/19/2026
Prepared By: Josh Laney

OPERATIONS		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Work Location & Description	**Crew**	3/22	3/23	3/24	3/25	3/26	3/27	3/28	3/29	3/30	3/31	4/1	4/2	4/3	4/4	4/5	4/6	4/7	4/8	4/9	4/10	4/11
Excavate/Grade - N. Detention Pond	HBC (Miguel)		X	X	X	X	X			X	X	X	X	X								
Cement Treat (8") - N. Detention Pond	HBC (Miguel)											X	X	X								
Excavate/Grade - S. Detention Pond	HBC (Miguel)																X	X	X	X	X	
Embank Bridge Header - East of RR Tracks	HBC (Lalo)									X	X	X	X	X			X	X	X	X	X	
Prep Subgrade EB Northpark From Sun Auto to Dunkin Donuts in the Median	HBC (Lalo)		X	X	X	X	X															
Setting/Backfilling RW Panels East of RR Tracks Walls 4, 5, 6	HBC (Rodriego)		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
Prep Fast Track Paving - SE/SW Quadrants of the RR ROW (RR Flagger)	HBC (Juan Carlos)		X	X	X	X	X			X	X	X	X	X			X	X	X			
Pour Fast Track Paving - SE/SW Quadrants of the RR ROW (RR Flagger)	HBC (Juan Carlos)						X					X		X					X			
Prep Fast Track Paving - SE/SW Quadrants of the RR ROW (RR Flagger)	HBC (Juan Carlos)																		X	X	X	
Pour Fast Track Paving - SE/SW Quadrants of the RR ROW (RR Flagger)	HBC (Juan Carlos)																				X	
Sanitary Force Main Work	HBC (Nacho)		X	X	X	X	X															
Prep Sidewalk - WB Northpark from Dairy Queen driveway to King's Mill	Moran Construction		X	X	X	X	X															
Pour Sidewalk - WB Northpark from Dairy Queen driveway to King's Mill	Moran Construction		X		X		X															
Prep Sidewalk - Project wide @ leaveout areas due to utility conflicts	Moran Construction									X	X	X	X	X			X	X	X	X	X	
Pour Sidewalk - Project wide @ leaveout areas due to utility conflicts	Moran Construction											X		X					X		X	
Illumination Foundations -Both Eastand West of the Railroad Tracks	Third Coast		X	X	X	X	X			X	X	X	X	X								
Permanent Signal Work - Russel Palmer	Third Coast									X	X	X	X	X			X	X	X	X	X	
Temporary Signals - LP 494 Intersection (RR FLAGGER NEEDED due to close proxmity to RR Tracks)	Third Coast		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
Demo EB Northpark Asphalt West of Tracks	GMJ		X	X	X	X	X															
Drill Shafts - Drill and Pour - Bent 8 & 7 - 72" Drill Shafts	HB Farmer		X	X	X	X	X															