Harper Brothers Construction LLC
Project Title: Northpark Drive Overpass Project (T-1013)
Owner: Lake Houston Redevelopment Authority
HBC Job No: 2215
Date Prepared: 3/21/2024
Prepared By: Robert Acuna

OPERATIONS		March							March/April							April							April						
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Work Location & Description	**Crew**	3/24	3/25	3/26	3/27	3/28	3/29	3/30	3/31	4/1	4/2	4/3	4/4	4/5	4/6	4/7	4/8	4/9	4/10	4/11	4/12	4/13	4/14	4/15	4/16	4/17	4/18	4/19	4/20
Traffic Signals Russel Palmer	Third Coast		X	X	X	X	X																						
Signal Switch to Temporary (Awaiting COH Confirmation)	Third Coast				X	X	X																						
Permanent Drill Shaft Russel Palmer	Third Coast			X																									
RCB/RCP and Structures Sta 13+25 to 26+90	HBC (Juan)		X	X	X	X	X			X	X	X	X	X															
8x6 RCB - Median	HBC (CREW)											X	X	X	X	X	X	X	X	X	X								
Cut through Russel Palmer Intersection (Boxes, Paving)	HBC CREWS													X	X	X	X												
6X5 RCB - Median	HBC (CREW)																							X	X	X	X	X	
66" Cast In Place SET	HBC (Sostenes)					X	X			X	X	X																	
8x6 RCB Collar	HBC (Sostenes)		X	X	X																								
Subgrade and Paving Prep - Fast Track Paving Crossover Sta 85+50	HBC (Sostenes)												X	X			X	X	X										
12" Waterline Services	HBC (JR)		X	X	X	X	X			X	X	X	X	X															
8" Waterline	HBC (Juan)									X	X	X	X	X			X	X	X	X	X								
8" Waterline Testing	HBC (JR)																							X	X	X	X	X	
Subgrade and Paving Prep - Fast Track Paving West end @ I-69	HBC (Shorty)		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
Masonry Retaining Walls (Detention Ponds)	Texas Wall and Landscape		X	X	X	X	X			X	X	X	X	X															