Harper Brothers Construction LLC
Project Title: Northpark Drive Overpass Project (T-1013)
Owner: Lake Houston Redevelopment Authority
HBC Job No: 2215
Date Prepared: 04/23/2026
Prepared By: Josh Laney

HARPER BROTHERS CONSTRUCTION

OPERATIONS		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Work Location & Description	**Crew**	4/26	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16
Excavate/Grade - N. Detention Pond	HBC (Lalo)		X	X	X	X	X	X		X	X	X	X	X	X							
Cement Treat (8") - N. Detention Pond	HBC (Lalo)					X		X				X		X								
Excavate/Grade - S. Detention Pond	HBC (Lalo)		X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X
Cement Treat (8") - S. Detention Pond	HBC (Lalo)										X		X		X			X		X		
Place Subgrade - East Bridge Header - East of RR Tracks	HBC (Lalo)		X	X																		
Cement Stabalize Subgrade - East Bridge Header - (65 Tons)	HBC (Lalo)			X	X																	
Place CTB on Bridge Header - East of RR Tracks (1700 Tons)	HBC (Lalo)									X	X											
Form Abut #9 Cap	HBC (Rodrigo)		X	X	X	X	X															
Pour Abut #9 Cap (30CY)	HBC (Rodrigo)							X														
Form Abut #9 Backwall	HBC (Rodrigo)									X	X	X										
Pour Abut #9 Backwall (15CY)	HBC (Rodrigo)												X									
Form Coping Level up Retaining Wall 4, 5, 6 - East of RR Tracks	HBC (Rodrigo)		X	X	X	X	X	X		X	X	X										
Pour Coping Level up Retaining Wall 4, 5, 6 - East of RR Tracks	HBC (Rodrigo)				X			X					X									
Set Retaining Wall Coping - Walls 4, 5 and 6 (~650 LF)	HBC (Rodrigo)																X	X	X	X	X	X
Prep Spread Footing Illumination Foundations @ WB and EB NorthPark (10 ea)	HBC (Rodrigo)												X	X	X		X	X	X	X	X	X
Pour Spread Footing Illumination Foundations @ WB and EB NorthPark (10 ea)	HBC (Rodrigo)														X				X		X	
Prep Sidewalk - All 4 Quadrants of the RR ROW (RR Flagger)	HBC (Juan Carlos)		X	X	X	X	X															
Required UPRR Form Check	Benesch			X		X																
Pour Sidewalk - All 4 Quadrants of the RR ROW (RR Flagger)	HBC (Juan Carlos)				X		X															
Prep 12" Paving EB Northpark - Sun Auto to Dunkin Donuts	HBC (Juan Carlos)		X	X	X	X	X	X		X	X											
Pour 12" Paving EB Northpark - Sun Auto to Dunkin Donuts	HBC (Juan Carlos)				X					X												
Prep 12" Paving EB/WB Northpark - East Bridge Header	HBC (Juan Carlos)											X	X	X			X	X	X	X	X	X
Prep 12" Paving EB/WB Northpark - East Bridge Header	HBC (Juan Carlos)													X					X		X	
Prep Sidewalk and Curb Ramp - East of Anderson to Marco's Pizza	Moran Construction		X	X	X	X	X															
Pour Sidewalk and Curb Ramp - East of Anderson to Marco's Pizza	Moran Construction				X		X															
Prep Sidewalk and Curb Ramp - NAPA to Russel Palmer	Moran Construction									X	X	X	X	X								
Pour Sidewalk and Curb Ramp - NAPA to Russel Palmer	Moran Construction											X		X								
Prep Driveway - Mermaid Car Wash	Moran Construction																X	X	X	X	X	
Pour Driveway - Mermaid Car Wash	Moran Construction																		X		X	
Seedinging of Ditch - Outfall B - Behind Public Storage	A-1 Erosion									X	X											
Bondbreaker - East of the RR Tracks - Bridge Header (300 Tons)	GMJ											X										
Permanent Signal Work - Russel Palmer	Third Coast		X	X	X																	
Illumination Foundations	Third Coast									X	X	X	X	X								
Temp Signal Work - LP-494 - On hold due to RR preemption - Under Review	Third Coast																					