Harper Brothers Construction LLC
Project Title: Northpark Drive Overpass Project (T-1013)
Owner: Lake Houston Redevelopment Authority
HBC Job No: 2215
Date Prepared: 09/17/2026
Prepared By: Josh Laney

OPERATIONS		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Work Location & Description	**Crew**	9/20	9/21	9/22	9/23	9/24	9/25	9/26	9/27	9/28	9/29	9/30	10/1	10/2	10/3	10/4	10/5	10/6	10/7	10/8	10/9	10/10
Set Remaining Storm Sturcture Covers and Tops	Lalo		X	X	X	X	X															
Backfill Over Pond Liner - North Pond	Lalo									X	X	X	X	X								
Backfill Over Pond Liner -South Pond	Lalo																X	X	X	X	X	
Set Wall Panels Retaining Wall #1 - EB Northpark (ON HOLD)	Rodrigo																					
Excavate Spread Footings - Illumination - Determine Utility Conflicts	Rodrigo		X	X	X	X	X															
Strip Bent 6 Column 2	Luis Anaya		X																			
Form Bent 6 Column 3	Luis Anaya		X																			
Pour Bent 6 Column 3	Luis Anaya			X																		
Strip Bent 6 Column 3	Luis Anaya							X														
Form Bent 2 Column 3	Luis Anaya		X	X	X																	
Pour Bent 2 Column 3	Luis Anaya					X																
Strip Bent 2 Column 3	Luis Anaya									X												
Form Bent 2 Column 1	Luis Anaya					X	X	X														
Pour Bent 2 Column 1	Luis Anaya									X												
Strip Bent 2 Column 1	Luis Anaya													X								
Form Bent 2 Column 2	Luis Anaya									X	X	X										
Pour Bent 2 Column 2	Luis Anaya												X									
Strip Bent 2 Column 2	Luis Anaya																X					
Set Bottom Forms - Bent 8 Cap	Gio		X	X	X												X					
Set Bottom Forms - Bent 8 Cap	Gio		X	X	X																	
Tie Rebar - Bent 8 Cap	Mesa					X	X	X														
Set Side Forms Bent 8 Cap	Gio									X	X	X										
Pour Bent 8 Cap	Gio												X									
Strip Side Forms - Bent 8 Cap	Gio													X								
Strip Bottom Forms - Bent 8 Cap	Gio																					
Set Bottom Forms - Bent 7 Cap	Gio					X	X	X		X	X	X										
Tie Rebar - Bent 7 Cap	Mesa											X	X	X								
Set Side Forms Bent 7 Cap	Gio														X		X	X				
Pour Bent 7 Cap	Gio																		X			
Strip Side Forms - Bent 7 Cap	Gio																			X		
Strip Bottom Forms - Bent 7 Cap	Gio																					
Set Bottom Forms - Bent 6 Cap	Gio																		X	X	X	X
Install Pond Liner - North Pond	Titan Environmental		X	X	X																	
Install Pond Liner - South Pond	Titan Environmental					X	X	X		X	X	X	X	X								
Drill Shafts - Bent 4 (3 total) ON HOLD - UPRR APPROVED PLAN	HB Farmer																					
Move From Bent 4 Across RR Tracks to Bent 5 Drill Shafts	HB Farmer																					
Drill Shafts - Bent 5 (3 total) ON HOLD - UPRR APPROVED PLAN	HB Farmer																					