

Harper Brothers Construction LLC
 Project Title: Northpark Drive Overpass Project (T-1013)
 Owner: Lake Houston Redevelopment Authority
 HBC Job No: 2215
Date Prepared: 3/28/2024
 Prepared By: Robert Acuna



OPERATIONS		March/April							April							April													
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Work Location & Description	Crew	3/31	4/1	4/2	4/3	4/4	4/5	4/6	4/7	4/8	4/9	4/10	4/11	4/12	4/13	4/14	4/15	4/16	4/17	4/18	4/19	4/20	4/21	4/22	4/23	4/24	4/25	4/26	4/27
RCB/RCP and Structures Sta 13+25 to 26+90 (LP 494 to Chick-Fil-A)	HBC (Juan)		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
8x6 RCB - Median	HBC (Pancho)			X	X	X	X	X	X																				
6X5 RCB - Median	HBC (Pancho)											X	X	X			X	X	X	X	X			X	X	X	X	X	
66" Cast In Place SET and Rip Rap	HBC (Sostenes)		X	X	X	X	X																						
Place CTB from End of Project to Russel Palmer (TCP PH 1, ST 2)	HBC (Sostenes)									X	X	X	X	X															
Subgrade and Driveway prep Access RD (Chick-Fil-A)	HBC (Shorty)		X	X	X	X																							
Subgrade and Fast Track Paving - Russel Palmer Intersection	HBC (Shorty)						X	X	X	X																			
WB Access Rd - Sta 27+00 to 24+50 (LP 494 to Culvers)	HBC (Shorty)										X	X	X	X			X	X	X	X	X			X	X	X	X	X	
12" Waterline Services (Long Side)	HBC (JR)		X	X	X	X	X			X	X	X	X	X															
8" Waterline	HBC (JR)																X	X	X	X	X			X	X	X	X	X	
LP 494 Detours	HBC (Rogelio)		X	X	X	X	X																						
Cut Subgrade from end of project to Russel Palmer	Texas Wall and Landscape									X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	