

Harper Brothers Construction LLC

Project Title: Northpark Drive Overpass Project (T-1013)

Owner: Lake Houston Redevelopment Authority

HBC Job No: 2215

Date Prepared: 04/24/2025

Prepared By: Northpark Project Team



OPERATIONS		April/May							May							May						
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Work Location & Description	Crew	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17
Install JB 06 and JB 16 - EB Access Rd. from Sta. 504+62 to Sta. 500+00	HBC (Juan V)		X	X	X																	
Excavate Bore Pit Shafts - East side of RR Tracks	HBC (Juan V)									X	X	X	X	X								
4x4 RCB Storm Sewer JB-24 to JB-25 (100 LF)	HBC (Juan V)					X	X															
MUD 98 Fireline connection	HBC (Juan R)		X	X	X																	
LP-494 Laterals/Inlets North and South of Northpark	HBC (Juan R)					X	X			X	X	X	X	X			X	X	X	X	X	X
Demo Parking Lot Whataburger to Exxon	HBC (Lalo)		X	X	X																	
Subgrade EBFR I 69 to LP 494	HBC (Lalo)		X	X	X	X	X			X	X	X										
Backfill sidewalk/Paving WB LP 494 to I 69	HBC (Lalo)		X	X	X	X	X															
Prep Subgrade NB LP-494 (S of Northpark)	HBC (Lalo)												X	X			X	X	X	X	X	X
Fast track Paving Prep/Pour/Strip WB in front of Culvers (Sta. 23+20 to Sta. 24+20)	Moran Construction		X	X	X																	
Paving Prep/Strip - EB Northpark Sta 66+78 to Project End	HBC (Carlos)		X		X	X				X		X	X				X		X	X		
Paving Pour -EB Northpark CRCP (66+78 to Project End)	HBC (Carlos)			X			X				X			X				X			X	