Harper Brothers Construction LLC
Project Title: Northpark Drive Overpass Project (T-1013)
Owner: Lake Houston Redevelopment Authority
HBC Job No: 2215
Date Prepared: 02/26/2026
Prepared By: Josh Laney

OPERATIONS		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Work Location & Description	**Crew**	3/8	3/9	3/10	3/11	3/12	3/13	3/14	3/15	3/16	3/17	3/18	3/19	3/20	3/21	3/22	3/23	3/24	3/25	3/26	3/27	3/28
Excavate/Grade - N. Detention Pond	HBC (Miguel)		X	X	X	X	X			X	X	X	X	X								
Cement Treat (8") - N. Detention Pond	HBC (Miguel)											X	X	X								
Excavate/Grade - S. Detention Pond	HBC (Miguel)																X	X	X	X	X	
Excavation of Retainng Wall 4/5/6 Footing - East of the RR Tracks	HBC (Lalo)		X	X	X	X	X															
Embank Bridge Header - East of RR Tracks	HBC (Lalo)									X	X	X	X	X			X	X	X	X	X	
Anderson Rd. Traffic Switch to Final Configuration	HBC (Lalo)		X																			
Anderson Rd. - Remove Temporary Asphalt Detour	HBC (Lalo)			X	X	X	X															
Drill Curb Pins east of RR Tracks - Median	HBC (Lalo)		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
Pour Median Curb	Perez Const.										X			X				X			X	
Form/Pour Retaining Wall 4/5 Footings	HBC (Rodriego)		X	X	X	X	X															
Setting/Backfilling RW Panels East of RR Tracks Walls 4, 5, 6	HBC (Rodriego)									X	X	X	X	X			X	X	X	X	X	
Prep 12" CRCP WB Northpark Sun Auto to Public Storage	HBC (Juan Carlos)		X	X	X	X	X															
Pour 12" CRCP WB Northpark Sun Auto to Public Storage	HBC (Juan Carlos)				X		X															
Prep Fast Track Paving - LT Turn Lane - WB Northpark @ Russel Palmer	HBC (Juan Carlos)									X	X	X	X	X								
Pour Fast Track Paving - LT Turn Lane - WB Northpark @ Russel Palmer	HBC (Juan Carlos)													X								
Prep Fast Track Paving - NE/NW Quadrants of the RR ROW (RR Flagger)	HBC (Juan Carlos)																X	X	X	X	X	
Pour Fast Track Paving - NE/NW Quadrants of the RR ROW (RR Flagger)	HBC (Juan Carlos)																		X		X	
Storm Sewer Lateral Across Northpark	HBC (Christian)									X	X	X	X	X								
Sanitary Force Main Work	HBC (Christian)									X	X	X	X	X								
Prep Sidewalk - WB Northpark from Russel Palmer to Northpark Christian Church	Moran Construction		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
Pour Sidewalk - WB Northpark from Russel Palmer to Northpark Christian Church	Moran Construction		X		X		X			X		X		X			X		X		X	
Illumination Foundations -Both Eastand West of the Railroad Tracks	Third Coast		X	X	X	X	X			X	X	X	X	X								
Permanent Signal Work - Russel Palmer	Third Coast		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
Temporary Signals - LP 494 Intersection (RR FLAGGER NEEDED due to close proxmity to RR Tracks)	Third Coast									X	X	X	X	X			X	X	X	X	X	
Demo EB Northpark Asphalt East and West Of Tracks	GMJ		X	X																		
Mobilize to Drill and Pour Abut 9 Drill Shafts	HB Farmer		X	X	X	X	X															
Drill Shafts - Drill and Pour - Bent 8 & 7 - 72" Drill Shafts	HB Farmer									X	X	X	X	X								