Harper Brothers Construction LLC

Project Title: Northpark Drive Overpass Project (T-1013)

Owner: Lake Houston Redevelopment Authority

HBC Job No: 2215

Date Prepared: 04/09/2026

Prepared By: Alberto Reyez

OPERATIONS		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Work Location & Description	**Crew**	4/12	4/13	4/14	4/15	4/16	4/17	4/18	4/19	4/20	4/21	4/22	4/23	4/24	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2
Excavate/Grade - N. Detention Pond	HBC (Lalo)		X	X	X	X	X	X		X	X	X	X	X	X							
Cement Treat (8") - N. Detention Pond	HBC (Lalo)				X		X				X			X								
Excavate/Grade - S. Detention Pond	HBC (Lalo)		X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X
Cement Treat (8") - S. Detention Pond	HBC (Lalo)													X				X			X	
Embank Bridge Header - East of RR Tracks	HBC (Lalo)		X	X	X	X	X	X		X	X	X	X	X	X							X
Setting/Backfilling RW Panels East of RR Tracks Walls 4, 5, 6	HBC (Rodrigo)		X	X	X	X	X	X							X							
Pour Levelup Top of RE Wall East of RR Tracks on Walls 4, 5, 6	HBC (Rodrigo)									X	X	X	X	X			X	X	X	X	X	
Prep Fast Track Paving - All 4 Quadrants of the RR ROW (RR Flagger)	HBC (Juan Carlos)		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
Required UPRR Form Check	Benesch		X			X							X							X		
Pour Fast Track Paving - All 4 Quadrants of the RR ROW (RR Flagger)	HBC (Juan Carlos)				X		X							X							X	
Prep 12" Conventional Paving EB Northpark From Sun Auto to Dunkin Donuts in the Median	HBC (Juan Carlos)					X	X						X	X								
Pour 12" Conventional Paving EB Northpark From Sun Auto to Dunkin Donuts in the Median	HBC (Juan Carlos)							X							X							X
Backfill Medians and Fine Grade - Northpark Median - East of the Railroad Tracks to Project End	HBC (Lalo)		X	X	X	X	X	X		X	X	X	X	X	X							X
Prep for Spread Footing Foundations @ WB and EB NorthPark	HBC (Rodriego)									X	X	X	X	X			X	X	X	X	X	X
Prep Sidewalk - Project wide @ leaveout areas due to utility conflicts	Moran Construction		X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X
Pour Sidewalk - Project wide @ leaveout areas due to utility conflicts	Moran Construction		X		X		X					X		X					X		X	
Clrearing underbrush Around North & South Pond	Semarck				X	X	X															
Seedinging of Ditch - Outfall B - Behind Public Storage	A-1 Erosion									X	X	X	X	X								
Permanent Signal Work - Russel Palmer	Third Coast		X	X	X	X	X			X	X	X	X	X								
Temp Signal Work - LP-494	Third Coast		X	X	X	X	X			X	X	X	X	X								