Harper Brothers Construction LLC

Project Title: Northpark Drive Overpass Project (T-1013)

Owner: Lake Houston Redevelopment Authority

HBC Job No: 2215

Date Prepared: 12/12/2024

Prepared By: Alex Pagel

OPERATIONS		December																				
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Work Location & Description	**Crew**	12/15	12/16	12/17	12/18	12/19	12/20	12/21	12/22	12/23	12/24	12/25	12/26	12/27	12/28	12/29	12/30	12/31	1/1	1/2	1/3	1/4
6x5 RCB Storm Sewer and Junction Boxes- WB Access Rd.	HBC (Juan V)		X	X	X	X	X															
16" Waterline Services - Porter SUD to COH Waterline	HBC (Juan R) & Mickie Services		X	X	X																	
Adjust MH Tops and Inlets PNC Bank	HBC (Juan R)									X			X	X								
Laterals at WB Northpark Quickquack to LP-494	HBC (Juan R)																X			X	X	X
Shouldering up Paving NB/SB south Side LP 494 - End of Job to Northpark	HBC (Lalo)		X	X	X	X	X															
Dressing/Grading Ponds	HBC (Lalo)									X			X	X								
Exacavating/Grading WB Access from LP494 to HWY-59	HBC (Lalo)									X			X	X								
Paving Prep - WB Access Rd - PNC Bank to Chick-Fil-A	HBC (Carlos)		X	X	X	X				X			X	X			X			X	X	
Paving Pour - WB Access Rd - PNC Bank to Chick-Fil-A	HBC (Carlos)						X															
Paving Prep - SW Corner of LP-494	HBC (Carlos)			X																		
Pour - SW Corner of LP-494	HBC (Carlos)		X																			
Traffic Switch	HBC					X																
GMJ - Asphalt Transitions LP 494	GMJ		X	X																		
Saw and Seal WB NorthPark East of Russel Palmer/ LP-494 / Paved Driveways	Primate			X																		
LP 494 Curb / NorthPark Dr.	Perez Construction						X															
Tie Rebar for Concrete Paving	MESA STEEL (ROD BUSTERS)					X									X							
Traffic Control for Upcoming Traffic Switch	TS&L		X	X	X																	