Harper Brothers Construction LLC
Project Title: Northpark Drive Overpass Project (T-1013)
Owner: Lake Houston Redevelopment Authority
HBC Job No: 2215
Date Prepared:8/3/23
Prepared By: Robert Acuna

OPERATIONS		August							August							August							August							August							August						
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	]	M	T	W	T	F	S
Work Location & Description	**Crew**	7/31	8/1	8/2	8/3	8/4	8/5	8/6	8/7	8/8	8/9	8/10	8/11	8/12	8/13	8/14	8/15	8/16	8/17	8/18	8/19	8/20	8/21	8/22	8/23	8/24	8/25	8/26	8/27	8/28	8/29	8/30	8/31	9/1	9/2	9/3	9/4	9/5	9/6	9/7	9/8	9/9	9/10
Temporary Signals - Russel Palme	Third Coast																X	X	X	X	X			X	X	X	X	X															
Critical Locates	Hydromax										X							X							X																		
Stripping Grass/Haul Spoils	HBC		X	X	X	X	X			X	X	X	X	X			X							X																		
Remove Conc. (Outfall & Misc.)	HBC (Juan)				X	X	X			X	X	X	X	X																												
66" RCP/8' x 6'/6' x 5'	HBC (Juan)		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X							
16" WL (east)	HBC																X	X	X	X	X			X	X	X	X	X															
Detours (S/G)	HBC (Lalo)																X	X	X	X	X			X	X	X	X	X															
Remove Conc. (Crossovers)	HBC (Juan)									X	X	X																														